



To: Linda Freeman – Surveyor, Vanderburgh County

From: Ian Hahus - Burke

Subject: Progress Update

Date: June 9, 2022

Project Name: Pigeon Creek Corridor Flood Risk Management Plan

Project No.: 19.R190469.00000

Cc: Siavash Beik - Burke; Bob Barr - IUPUI

Progress in the Past Month:

- Kickoff meeting with County and EMA officials
- Field investigation of Pigeon Creek corridor
- Review of public data and previous studies of Pigeon Creek
- Mapping of floodplain connectivity

Anticipated Work for the Upcoming Month:

- Complete resiliency mapping of Pigeon Creek in Vanderburgh County
- Continue other mapping exercises, including of current and historical wetlands
- Screening of project sites

Budget Status:

- You will soon receive an invoice in the amount of \$22,000, making the total amount invoiced to date \$22,000 of the total \$50,000 contract value (44% of the total Burke contract)

Status of Outstanding Invoices:

- This is the first project invoice; none are outstanding at this time.

Anticipated Schedule:

- Complete drafts of remaining mapping tasks: late June
- Begin screening potential project locations: late June

Input Needed from Client or Others:

- None at this time

Questions or Concerns Raised by Client:

- None at this time

Other Items:

- None at this time



To: Linda Freeman – Surveyor, Vanderburgh County

From: Ian Hahus - Burke

Subject: Progress Update

Date: July 5, 2022

Project Name: Pigeon Creek Corridor Flood Risk Management Plan

Project No.: 19.R190469.00000

Cc: Mike Ward – VCSO; Siavash Beik - Burke; Bob Barr - IUPUI

Progress in the Past Month:

- Screening of potential projects
- Mapping of stream corridor – connectivity and resiliency

Anticipated Work for the Upcoming Month:

- Continue evaluation of potential projects
- Update wetland and land use mapping with latest federal data

Budget Status:

- You will soon receive an invoice in the amount of \$2,000, making the total amount invoiced to date \$24,000 of the total \$50,000 contract value (48% of the total Burke contract)

Status of Outstanding Invoices:

- All invoices to date have been paid. Thank you!

Anticipated Schedule:

- Update wetland and land use mapping: late July
- Develop management suggestions: ongoing

Input Needed from Client or Others:

- None at this time

Questions or Concerns Raised by Client:

- None at this time

Other Items:

- None at this time



To: Linda Freeman – Surveyor, Vanderburgh County

From: Ian Hahus - Burke

Subject: Progress Update

Date: August 4, 2022

Project Name: Pigeon Creek Corridor Flood Risk Management Plan

Project No.: 19.R190469.00000

Cc: Mike Ward – VCSO; Siavash Beik - Burke; Bob Barr - IUPUI

Progress in the Past Month:

- Screening of potential projects
- Review of connectivity maps
- Preparation for presentation

Anticipated Work for the Upcoming Month:

- Continue evaluation of potential projects
- Present findings of field visit and background research to VCSO

Budget Status:

- You will soon receive an invoice in the amount of \$7,000, making the total amount invoiced to date \$31,000 of the total \$50,000 contract value (62% of the total Burke contract)

Status of Outstanding Invoices:

- All invoices to date have been paid. Thank you!

Anticipated Schedule:

- Presentation of preliminary findings: late August
- Develop management suggestions: ongoing

Input Needed from Client or Others:

- Scheduling of presentation of preliminary findings to Surveyor’s Office
- Updates regarding funding of Phase 2, as developments occur

Questions or Concerns Raised by Client:

- None at this time

Other Items:

- None at this time



To: Linda Freeman – Surveyor, Vanderburgh County

From: Ian Hahus - Burke

Subject: Progress Update

Date: September 1, 2022

Project Name: Pigeon Creek Corridor Flood Risk Management Plan

Project No.: 19.R190469.00000

Cc: Mike Ward – VCSO; Siavash Beik - Burke; Bob Barr - IUPUI

Progress in the Past Month:

- Review and refinement of connectivity and resilience maps
- Coordination regarding funding of Phase 2

Anticipated Work for the Upcoming Month:

- Continue evaluation of potential projects
- Present findings of field visit and background research to VCSO

Budget Status:

- You will soon receive an invoice in the amount of \$2,500, making the total amount invoiced to date \$33,500 of the total \$50,000 contract value (67% of the total Burke contract)

Status of Outstanding Invoices:

- Invoice 26500, dated 8/16/2022 < 30 days

Anticipated Schedule:

- Presentation of preliminary findings: late September
- Develop management suggestions: ongoing

Input Needed from Client or Others:

- Scheduling of presentation of preliminary findings to Surveyor’s Office
- Updates regarding funding of Phase 2, as developments occur

Questions or Concerns Raised by Client:

- None at this time

Other Items:

- None at this time



To: Linda Freeman – Surveyor, Vanderburgh County

From: Ian Hahus - Burke

Subject: Progress Update

Date: December 1, 2022

Project Name: Pigeon Creek Corridor Flood Risk Management Plan

Project No.: 19.R190469.00000

Cc: Mike Ward – VCSO; Siavash Beik - Burke; Bob Barr - IUPUI

Progress in the Past Month:

- Provided draft of letter to state legislators
- Began study report draft

Anticipated Work for the Upcoming Month:

- Continue draft report

Budget Status:

- You will soon receive an invoice in the amount of \$4,500, making the total amount invoiced to date \$51,000 of the total \$75,000 contract value (68% of the total Burke contract). Note that the \$25,000 Phase II budget has been added to the total project value.

Status of Outstanding Invoices:

- Invoice 27496, dated 11/14/22 < 30 days

Anticipated Schedule:

- Draft study report narrative ongoing
- Provide feedback on communications to legislators, as needed ongoing

Input Needed from Client or Others:

- None at this time

Questions or Concerns Raised by Client:

- None at this time

Other Items:

- None at this time

Jeffrey M. Hatfield, PRES.
BBA
Cheryl Hutchinson
 12/13/22